

GEOTECHNICAL & ENVIRONMENTAL WORKS

Supervision and Control Management - Daily Report

Contractor's Foreman/Supervisor	Adolfo Jaimes	Zone	Jungle	Section	10+650
Weather Conditions	Ok				
Right-of-Way Conditions	Normal				
* Did ABNORMAL working conditions adversely affect Construction Progress?	Yes	No			
* Any Crews affected by adverse weather, right-of-way or other working conditions?	Yes	No			
* Any Contractor caused delays, downtime or other reduced progress?	Yes	No			
* Any Landowner Problems or Social Unrest?	Yes	No			

(If Yes, explain in Remarks)

A	CONSTRUCTION SUPERVISION & PROGRESS					
1	Work or Operation Supervised	From/To		Quantities		
		Mark	Kp	Unit	Today	To Date
	Gabions at the Toe		10+650	m3	14.00	14.00
	Filter		10+650	ml	54.00	54.00

B	CONTRACTOR'S LABOR, EQUIPMENT & MATERIALS							
1	Contractor's Labor - Classification	L/E	Qty.	Hours/Day	Mobilization	Working	Stand By	total hr
	SUPERVISOR	E	1	10		10		10
	CHAIN SAW OPERATOR	L	1	10		10		10
	SEMISKILLED	L	1	10		10		10
	LAUBURER	L	30	10		300		300
	NURSE	L	1	10		10		10
	H.D.OPERATOR	L	1	10		10		10
	WATCHMAN	L	1	12		12		12
2	Contractor's Equipment - Classification		Qty.	Hours/Day	Mobilization	Operating	Stand By	total

							hr
	GEN SET 6 KVA	1	10		10	0	10
	CHAIN SAW	1	10		9	1	10
	CAT 312/ B. HOE	1	10		9	1	10
	MOTOR PUMP SET	1	10		9	1	10
3	Contractor's Materials - Classification	Unit	Qty.	Remarks			
	BLACK PLASTIC (100 MICRONES)	m2	70				
	CEMENT BAG S2	Ea	75				
	GALVANIZED WIRE	kg	15				
	GEODREN FILTERØ 4"	m2	54				
	GEOTEXTIL	m2	152				
	MESH FOR GAVION 2 x 1 x 1	Ea	7				
	POLYPROPILENE BAG S2	Ea	525				
	RAFIA x ROLL	Ea	1				
4	Contractor's Others - Classification	Unit	Qty.	Remarks			
	Supervisors's Check List	Comments				Yes	No
	Any Non-Conformance issues today						X
	Any severe erosion problems today						X
	Proper safety equipment worn/used						X
6	Remarks & Comments						
				Report N°	Jungle - 024		
				Page	1 of 1		
				Work Date	24-Ago-06		
	Techint's Representative	TGP/Ingeciencia Representative					