GEOTECHNICAL & ENVIRONMENTAL WORKS **Supervision and Control Management - Daily Report** Contractor's Foreman/Supervisor Adolfo Jaimes Zone Jungle Section 130+200 **Weather Conditions** Ok **Right-of-Way Conditions** Normal * Did ABNORMAL working conditions adversely affect Construction Progress? Yes No * Any Crews affected by adverse weather, right-of-.way or other working conditions? Yes No Any Contractor caused delays, downtime or other reduced progress? Yes No * Any Landowner Problems or Social Unrest? Yes No (If Yes, explain in Remarks) CONSTRUCTION SUPERVISION & PROGRESS **Work or Operation Supervised** From/To **Quantities** Kp Mark Unit **Today** To Date Gabions at the Toe 130+200 m3 2.00 2.00 Filter 130+200 27.00 27.00 ml

В	CONTRACTOR'S LABOR, EQUIPMENT & MATERIALS							
1	Contractor's Labor - Classification	L/E	Qty.	Hours/Day	Mobilization	Working	Stand By	total hr
	FOREMAN	L	1	10		10		10
	CHAIN SAW OPERATOR	L	1	10		10		10
	SEMISKILLED	L	1	10		10		10
	LAUBURER	L	35	10		350		350
	NURSE	L	1	10		10		10
	SAFETY ENGINEER	L	1	10		10		10
	H.D.OPERATOR	L	1	10		10		10
<u> </u>							Gt 1	
2	Contractor's Equipment - Classification		Qty.	Hours/Day	Mobilization	Operating	Stand By	total hr
	GEN SET 6 KVA		1	10		7	3	10

1	CHAIN SAW	1	10		10	0	10		
	CAT 303.5/ B. HOE	1	10		2	8	10		
3	Contractor's Materials - Classification	Unit	Qty.		Remarks				
	BLACK PLASTIC (100 MICRONES)	m2	150						
	CEMENT BAG S2	Ea	24						
	GALVANIZED WIRE	kg	2						
	GEODREN FILTERØ 4"	m2	27						
	GEOTEXTIL	m2	74						
	MESH FOR GAVION 2 x 1 x 0.5	Ea	4						
	POLYPROPILENE BAG S2	Ea	144						
4	Contractor's Others - Classification	Unit	Qty.		rks				
	Supervisors's Check List	Comments				Yes	No		
	Any Non-Conformance issues today			X					
	Any severe erosion problems today						X		
	Proper safety equipment worn/used						X		
6	Remarks &	& Comments							
				Report Nº	Report № Jungle - 00				
			Page			1 of 1			
				Work Date	08	9-Jun-06			
	Techint's Representative	TGP/Ingeciencia Representative							